



Flexitank Installation Checklist

Container Number	FGN Reference Number	Flexitank Serial Number	Date

Item	Description	Yes	No
Container Selection Verification	Is the container 30 ton rated	<input type="checkbox"/>	<input type="checkbox"/>
	Are container doors operable and easy to open and close	<input type="checkbox"/>	<input type="checkbox"/>
	Has the Container Selection Checklist been completed and signed by FGN Certified Fitter	<input type="checkbox"/>	<input type="checkbox"/>
Preparation	The container has been cleaned of debris, dunnage and previous cargo residue	<input type="checkbox"/>	<input type="checkbox"/>
	All weld seams have been checked for rough edges and taped over	<input type="checkbox"/>	<input type="checkbox"/>
	Container floor is free from splinters and protruding nails, screws and other fixings	<input type="checkbox"/>	<input type="checkbox"/>
	Corrugated paper liner has been used to cover container walls and floor and there is a 6" overlap of corrugated paper between container walls and container floor	<input type="checkbox"/>	<input type="checkbox"/>
	Flexitank Load sticker installed on container door and warning label installed on left hand container door	<input type="checkbox"/>	<input type="checkbox"/>
Fitting	Flexitank has been carefully placed in container as per proper procedure	<input type="checkbox"/>	<input type="checkbox"/>
	Bulkhead backing sheet valve window is approximately 8" from center of container	<input type="checkbox"/>	<input type="checkbox"/>
	Zip/Cable ties have been used to secure bulkhead backer to bottom bulkhead bar	<input type="checkbox"/>	<input type="checkbox"/>
	Valve is positioned correctly in valve window cutout	<input type="checkbox"/>	<input type="checkbox"/>
	PVC Spacers have been secured with tape in container door channel	<input type="checkbox"/>	<input type="checkbox"/>
	Corrugated liner has been used to cover bulkhead backing board	<input type="checkbox"/>	<input type="checkbox"/>
	Flexitank straps have not been secured to the bulkhead	<input type="checkbox"/>	<input type="checkbox"/>
Flexitank serial number and date of installation recorded	<input type="checkbox"/>	<input type="checkbox"/>	

Declaration		
I have inspected the container and flexitank installation and found that it complies with the FGN Global Logistics, Inc. – <i>Flexitank Operations Manual</i> as summarized above and find it suitable for loading		Yes No <input type="checkbox"/> <input type="checkbox"/>
Inspected by	Inspected at	FGN Certified Flexitank Fitter Number
Print Name		